

Project Highlight Report

Project:			
Title: Accelerated Towns Fund – Scunthorpe Urban Park (002)			
Period Covered:			
From	01/03/2021	To	29/04/2021
Key actions due in period:			
Actions	Due Date	Status (RAG)	
Covid-19 Business Recovery Funding Secured	31.03.21		
Yorkstone paving laid outside of 20-21 Visual Arts Centre	15.04.21		
Meeting held with IUS regarding HV Cabling for St John's Market	12.04.21		
Achievements and Highlights:			
Changes that have been made since last report			
<ul style="list-style-type: none"> • Covid-19 Business Recovery Funding of £50k awarded and received from Hull City Council. • Concrete foundations for Corten steel in the southern planter complete. • Conservation Kerb along the perimeter of St John's Church hoardings and new path along Engineering UTC complete. • CBM layer works 80% complete. • Laying of Yorkstone paving to the side and entrance of 20-21 Visual Arts Centre. • Import and placement of subsoil material in southern planter (The Lawn). • Placement and compaction of type 1 stone formation for Plain Concrete bench. • Installation of new anti-ram telescopic bollards at the side of 20-21 Visual Arts Centre. • Meeting held with Integrated Utility Services regarding the High Voltage Cabling route from St John's Market Service Yard to the substation within Church Square. • GTech to commence cable installation to southern planter 19.04.21. 			
Monitoring and Evaluation			
<p>Defrayal of the £1m Accelerated Towns Fund by 31 March 2021 has been achieved. Expenditure of the grant funding has been gathered. NLC are awaiting further information from the MHCLG of the recording mechanisms as part of the Monitoring and Evaluation Plan that needs to be submitted on Tuesday 1 June 2021.</p> <p>The reimbursement of the former Scunthorpe Market demolition costs to the Scunthorpe Urban Park Scheme has meant the continuation of work past the MHCLG deadline of the 31 March 2021.</p> <p>Funding for Phase 2 of the Scunthorpe Urban Park has been secured through the Future High Streets Fund. NLC awaiting Grant Agreement and Memorandum of Understanding to be distributed by MHCLG, as such funding has not yet been released.</p>			

Issues/Problems	
Changes which need consideration, review or approval	
<ul style="list-style-type: none"> • Delay in materials - Thirlmere Benches and Lighting Columns anticipated arrival and installation w/c 24.05.21. 	
Actions due in next period	
<ul style="list-style-type: none"> • Continue to lay paving across site and grout. • Continue soil import. • Drainage to northern planter (Tree Containment). • Concrete foundations for Plean bench. • Concrete foundations for northern planter. 	
Author	Date
Laura Williamson	16.04.2021