

Project Highlight Report

Project			
From	1/6/2021	To	30/6/2021
Actions	Due Date	Status (RAG)	
Create a project communication and engagement plan.	1/6/2021	Green	
Decide on NLC's preferred option from the short list.	7/6/2021	Yellow	
Seek external legal advice on all the credible options in line with MHCLG conditions.	7/6/2021	Yellow	
Engage in discussions with Solar 21 and Northern Powergrid to understand the construction considerations.	30/6/2021	Yellow	
Confirm the match funding for the preferred option.	30/6/2021	Red	
<ul style="list-style-type: none"> Developed a robust set of options showing consideration into alternatives (meeting the condition set out by MHCLG). Project team have assessed and appraised all 7 options. Completion of the communication and engagement plan. 			
<ul style="list-style-type: none"> Site uncertainty regarding the new hospital and advanced manufacturing park developments. Both are key sites for this proposed network. Traffic management issues relating to road closures on Glebe Rd/Normanby Rd. The power network will be installed in the same construction works as the heat network. Private wire option will not be operational and commissioned until at least 2025/26. Towns fund board need to confirm if they are happy for it to be constructed but not operational in the Towns Fund timeframe. 			
<ul style="list-style-type: none"> Completion and approval of the strategic case. Provide options to Solar 21 regarding traffic management issues relating to construction. Open commercial negotiations with Solar 21 regarding match funding if this is the preferred option. 			
Ben Atkinson		15/06/21	