

## Project Highlight Report

Project:			
From	26/05/2021	To	22/06/2021
Actions	Due Date	Status (RAG)	
Engineering UTC Northern Lincolnshire Site Visit	21.05.21	Green	
Draft Licence to Occupy Land	12.07.21	Yellow	
Develop concept designs	19.07.21	Yellow	
<ul style="list-style-type: none"> <li>Trees and shrubs planted in northern planter.</li> <li>Engineering UTC Northern Lincolnshire Students visited site on 09.06.21.</li> <li>80% of Yorkstone Paving laid to date.</li> <li>Permits submitted and granted to enable the undertaking of site investigations.</li> <li>Trial Hole testing in Phase 2 carried out.</li> <li>Development of Phase 2 designs with AHR architects, linking into the redevelopment of the former Scunthorpe Market Site.</li> <li>St John's Church restoration works are to be included in North Lincolnshire Council's Levelling Up Fund bid therefore, the hoarding in front of 20-21 Visual Arts Centre is not within the scope of the Phase 2 Scunthorpe Urban Park works.</li> </ul>			
<ul style="list-style-type: none"> <li>Following a steer to include the delivery of a water feature within Phase 2 of the Scunthorpe Urban Park, a revenue maintenance budget is to be sourced.</li> <li>Location of the contractors compound for Phase 2 will need to be agreed and subsequent Licence to Occupy submitted. Following a discussion with NLC's Consumer Protection and Licensing Group Manager, three suggestions have been put forward; High Street East Car Park, Grassland nr Scunthorpe Central Library or Home Street Car Park, providing no more than 15 spaces are occupied due to the Old Market Car Park used for the development of Project Anchor.</li> </ul>			
<ul style="list-style-type: none"> <li>Continue to lay paving across site and grout.</li> <li>Continue the development of the designs to aligning to the Project Anchor scheme.</li> <li>Submit Licence to Occupy.</li> </ul>			
Author	Date		
Laura Williamson	18.06.2021		